Summary - Half Yearly Report _H1_FY2026-27 - Tata Power-D

Sr-No-	DPR Name	Approval No.	Date of approval	Nature of Work	Project Status
Wires DPRs					
1	In Principle Approval to TPC-D's "Loading of Assets of TPC-D in Mumbai City License Area for FY 20-21"	MERC/CAPEX/2020-21/ dtd- 19-10-2020	19-10-2020	Consumer switchover and strengthening the existing distribution network.	Delay from consumer end for Switch-over activities due to lesser tariff benefit.
2	In Principle Approval to TPC-D's "Loading of Assets of TPC-D in Mumbai suburban License Area for FY 21-22"	MERC/CAPEX/2021-22/497 dated 10-11-2021	10-11-2021	Improving network reliability and facilitating consumer switchover	Delay from consumer end for Switch-over activities due to lesser tariff benefit.
3	Distribution Activities of Tata Power-D in Mumbai Suburban License Area from FY2020-21 to FY2024-25	MERC/CAPEX/2021-22/573 dt- 30-12-2021	30-12-2021	HT/LT Network Strenghtning & Improving Reliability	30 Shchems (WBSs) are under execution
4	Distribution Activities of Tata Power-D in Mumbai City Area from FY2021-22 to FY2025-26	MERC/CAPEX/2021-22/506 dtd- 16-11-2021	16-11-2021	HT/LT Network Strenghtning & Improving Reliability	Financial and Technical Closure in progress.
5	Installation of DSS at Antop Hill RSS and its associated network development in Ward A	MERC/CAPEX/2022-23/0367 dtd- 08-08-2022	08-08-2022	Installation of DSS	Network development, cable laying and payment towards RI excavation near antop hill DSS.
6	Installation of DSS at Khatau Mill (Monte South) Mumbai City License area & associated network development	MERC/CAPEX/2023-24/0528 Dated on 23.08.24	23-08-2024	Installation of DSS	Incomig HT cble laying from Parel RSS is done. HT switchgear commissioning is completed
7	Augmentation of DSS at BKC in Mumbai Suburban License Area(FY24 to FY26)	MERC/CAPEX/2023-24/0619 Dated on 09.10.24	09-10-2024	Augmentation of DSS	Major equipmemt received and testing is in progress.
8	Customer Experience Transformation through Implementation of Salesforce CRM, ESB, Contact Center Upgradation with Social CRM and Digital Self serve solution (FY 2024-25 and FY 2025-26)	MERC/CAPEX/TPC-D/2023-24/0618 Dated on 09.10.24	09-10-2024	Deploy salesforce CRM with ESB integration	ESB Boomi interface delivery timelines have been extended to align with the redevelopment of the Customer Portal and Mobile App on the new platform, ensuring seamless integration.
9	Upgradation of Geographical Information System (GIS) and Distribution Management System (DMS) (FY2024-25 and FY2025-26)	MERC/CAPEX/TPC-D/2023-24/0709 dt 19.11.2024	19-11-2024	Upgradation of GIS and DMS	ADMS installation and commissioning completed, including software deployment and DSS database development, some procurement activities still pending.
10	Grid connected Battery Energy Storage System 100MW/100MWh(BESS)	MERC/CAPEX/TPC-D/2024-25/0833 Dtaed on 27.12.2024	27-12-2024	Installation of BESS	20MW/40Mwh commissioned, balance 70MW/140MWh is under process.
11	INSTALLATION OF DSS AT PAREL (RAMTEKADI)	MERC/CAPEX/TPC-D/2024-25/032 Dtaed on 15.01.2025	15-03-2025	Installation of DSS	Charging of the DSS will be planned after the installation of the switchgear and ICOG is completed.
12	DISTRIBUTION ACTIVITIES OF TPC-D IN MUMBAI CITY LICENSE AREA AMOUNTING TO RS. 237.38CRORE	MERC/CAPEX/TPC-D/2024-25/ DATED 20.03.25	20-03-2025	Activities related to CSS installation	Arround 67 schemes (WBSs) are under execution
13	Installation of Birala Niyara DSS at Century textile & industries ltd in Mumbai City License area & associated network development	MERC/CAPEX/TPC-D/2025-26/0207	18-03-2026	Installation of DSS	Major equipmemt procurment is completed, HT cable laying is in progress.
Supply DPRs					
14	DPR for Meter procurement across Mumbai Area for FY 2020-21 to FY 2024-25	MERC/CAPEX/FY2020-21/	09-18-20	Conventional Meter Procurement Installation	60484 conventional meters installed
15	In Principle Approval to TPC-D's "Installation of Smart Meters for FY 2022-23"	MERC/CAPEX/FY2022-23/0467	10-06-22	Installation of Smart Meter	49000 smart meter have been installated
16	DPR for Installation of Smart Meter for FY 2023-24 & FY 2024-25	MERC/CAPEX/FY2023-24/0289	06-20-23	Installation of Smart Meter	Installation to 3.5 lakh smart meters as of September 2026.