Name of the power utility: The Tata Power Company Limited,Jojobera Power Plant, Jamshedpur	Name of the Thermal Power Plant (Capcity in MW)-547.5 MW : (1x67.5 MW and 4x120 MW)

Datails of Ash Utilization during the month of July'2026

Sl. No.	Name of Ash Disposal Area	Ash disposal area in Hectare	Design Life of Ash disposal area (Days)	Pond Ash Availability in MT (up to 30.06.26)	Ash Generated in MT during July'26		Ash utilized in MT during July'26			Pond Ash Availability in MT (up to 31.07.26)
					ESP Fly Ash	Bottom Ash	Dry ESP Fly Ash	Bottom Ash	Pond Ash	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)
1	Jemco Ash Pond	7.5	350	200450	74160	13087	64279	0	25166	198252
2										
3										

ASH UTILIZATION DETAILS

Sl. No.	Area of Utilization	Ash utilization in MT for the month of July'26			Cummulative for Year (26-27) Ash Utilization in MT		
		Dry ESP Fly Ash	Bottom Ash	Pond Ash	Dry ESP Fly Ash	Bottom Ash	Pond Ash
1	Bricks/Bolcks/ Tiles industries						
1A	Dry ESP Fly Aah issued to Bricks/Bolcks/ Tiles industries (Outside)	0			0		0
1B	Pond Ash issued to Bricks/Bolcks/ Tiles industries (Outside)						
1C	Fly Ash issued to Bricks/Bolcks/ Tiles in own Plant						
	a) Dry Esp Fly Ash issued						
	b) Pond Ash issued						
	Sub-Total	0	0	0			
	Total fly ash issued to Bricks/Blocks/Tiles in industries (1A+1B+1C)	0	0	0	0		0
2	Cement industries						0
2A	Dry ESP Fly Ash Issued to Cement						0
	a) Cement	52945			180568		0
	b) RMC	11334			54335		0
	c) Asbestos	0			0		
	Sub-Total	64279	0	0	234903		0
2B	Pond Ash Issued to Cement Industries	0			0		0
	Total Fly Ash issued to Cement Industries (2A+2B)	64279	0	0	234903		0
3	Roads, Fly Over/Rai Embankment						0
3A	Dry ESP Fly Ash issued for Road construction(Outside)						0
3B	Pond Ash issued for Road construction(Outside)						0
	Total Fly Ash issued to for Road Construction (3A+3B)	0	0	0	0		0
4	Total Fly Ash issued for Part replacement of ceent in concrete						0
5	Total Fly Ash Supplied to Hydro power sector						0
6	Total Fly Ash used fir ash Dyke raising						0
7	Landfill/Reclaimation of low lying area						0
	a) Power Utility Own Land			0			0
	b)Outside Land			25166	0		72035
	Total Fly Ash Used for Landfill/Reclaimation of low lying area	0	0	25166	0		72035
8	Mine Filling						0
	a)Open cast mine						0
	b)U.G.Mine						0
	Total Fly Ash used for mine filling	0	0	0			0
9	Agriculture/Waste land development						0
9A	Dry Esp ly Ashissued for Agricuture /waste land devlopment						0
9B	Pond Ash issued For Agriculture /waste land developent						0
	Total Fly Ash Issued to Agriculture /waste land developent (9A+9B)	0	0	0			0
10	Others						0
	a) CLSM						0
	b) Cenosoheres						0
	c) Bottom Ash cover						0
	d) Any others						0
	Total Fly Ash issued for other purpose	0	0	0			0
	Grand Total	64279	0	25166	234903		72035

Bottom Ash -collected from the bottom of furnace
Dry ESP Fly Ash -Collected from ESP and Stored in Silo
Pond Ash -Fly Ash and Bottom Ash stored in pond
CISM - Controlled Low Strength material
* Ash Pond is for temporary storage of Ash and is then evacuated for utilization.This is a continuous Process for Ash which is disposed in Ash pond.

Mukul Kumar Singh	Bimal Kumar	Abhishek Bose	Kumar Kundan Raj
Head-Environment	Head Oparation & Ash Mgmt.	Gp Head - MIS, Performance & Efficiency	Chief-O&M